

WATER DEPARTMENT REPORT

October 13, 2014

ACCOMPLISHMENTS:

- Traced out a service line on South St for a private homeowner
- Worked with Kingbury doing a tie in at East Side Tank
- Had the alternator replaced on the F 350
- Completed all Lead and Copper sampling
- Completed all September sampling requirements
- Worked with Belden on School St valve replacement.
- Worked with Dave Eves and Kingsbury exercising valves that will be used to fill the new East Side Tank.
- Worked with Kingsbury operating and flushing Field St Well.
- Worked with Jon Champlin at Field St Well and the isolation valve vault on South St.
- Meet with the Clay Valve rep to get training on all the new valves. We thoroughly went through the operation and maintenance of the isolation valve on South St. He will be back for more training on the other valves before start up.
- Highway Dept assisted us with cleaning out the Kiln Brook Intake
- All plumbing and electrical is complete in the pressure reducing vault at Field St
- Marked and exercised all valves on Field St that will be used to feed water from the well into the system

IN PROGRESS:

- Phone and Internet at Field St Well
- Water shut off at Riverside cemetery
- Quotes to have bumper crane wired and installed
- Moving a desk and other office supplies down to Field St Well